

VIENNA COMMUNITY CENTER CONSTRUCTION PROGRESS JANUARY 20-FEBRUARY 2, 2017

General/Site

1. Due to cold weather, no additional paving work occurred during this time period.
2. Site concrete and sidewalk installation continued as weather permitted. Concrete slab at loading dock and toward transformer completed.
3. Cold weather impacted execution of exterior work, however work was completed when possible.

Existing Building

1. Sprinkler piping installation continued.
2. CMU wall at auxiliary gym completed; vapor barrier and waterproofing operation continued.
3. Work commenced on auxiliary gym brick façade.
4. Electrical rough-in and gypsum board installation continued as conditions allowed.

New Addition

1. Installation of roof drains along corridor 162 continues.
2. Framing at main lobby and blocking along parapet of corridor 162 well underway.
3. New roof on gym 90% complete. Roofing continued as weather permitted.
4. Ductwork in main gym being installed.

